

Fulton Street Transit Center




Construction Task Force

July 20, 2005



Project Overview




Design Revisions

■ Earlier Design Changes


- Targeted A C East & West mezzanines
- Modified Dey Street Concourse

■ Additional Changes

- Reconfigure Transit Center building dome/oculus
- Relocate sub-basement functions to Transit Center third floor
- Eliminate R W to E connection



Contract Packaging for FSTC




Construction Underway

Contract #1

- Two elements:

- 4/5 line new southern entrances at Cortlandt St and Maiden Lane




- 2/3 line Fulton Street station rehabilitation



Contract #2

Design/Build of Dey Street Structural Box





Dey Street Design/Build Contract

- Work Hours:

- Normal Work Hours: Mon – Fri, 7 AM to 10 PM
- When Required: Sat – Sun, 10 AM to 10 PM
Mon – Sun, 10 PM to 7 AM



Traffic Staging

- One lane of traffic maintained on Dey Street for:
 - Deliveries and Emergency Vehicles
- Dey Street to be excavated and covered with pre-cast concrete decking
 - Dey Street Closed to Through Traffic
- Three lanes of traffic maintained on Church Street
- Two lanes of traffic maintained on Broadway
- Lane closures in Dey Street, Church Street, and Broadway for:
 - Utility Relocation
 - Secant Pile / Water Cutoff Installation
 - Construction Staging Area



Utility Work

- Utility Trench Excavations




Secant Pile Wall

- Structural Box of Concourse
- Secant Pile Wall Detail



Excavation Below R/W

Looking North on Church Street





R/W Cortlandt Street Station Closure

- Station scheduled to be closed from 08/20/05 to 02/06/06
- Weekend G.O. in one or both directions to support Cortlandt Street station work